



---

**TO:** Mayor Shaun Sipma  
Members of the City Council

**FROM:** Jason Sorenson

**DATE:** September 24, 2019

**SUBJECT:** 2018 STORM SEWER REHAB – FINAL PAYMENT (PROJECT NUMBER 4314)

---

**I. RECOMMENDED ACTION**

1. Recommend approval of the final payment in the amount of \$2,580.80 to be paid to Wesslen Construction, Inc.

**II. DEPARTMENT CONTACT PERSONS**

Dan Jonasson, Director of Public Works 857-4140  
Jason Sorenson, Assistant Director of Public Works 857-4140

**III. DESCRIPTION**

- A. Background  
Each year, funds are allocated in the storm sewer budget to repair or replace storm sewers around town. The improvements generally consist of repairing catch basins and replacing or extending pipes to improve storm water conveyance.
- B. Proposed Project  
In 2018, the project consisted of removing and replacing a section of storm sewer in the vicinity of 13<sup>th</sup> Street and 5<sup>th</sup> Ave NW. A section of watermain was also replaced along the same corridor. The project was bid in March of 2018 and the low bidder was Wesslen Construction at \$258,107.98. Wesslen Construction has completed all items remaining for the project.
- C. Consultant Selection  
N/A

**IV. IMPACT:**

- A. Strategic Impact:  
N/A
- B. Service/Delivery Impact:  
N/A

C. Fiscal Impact:

Project Costs

General Contractors Low Bid	\$258,107.98
Net Change by Change Order	\$105,827.63
Final Contract Amount	\$363,935.61

Project Funding

Funding for this project was budgeted in the Sewer Rehabilitation account (140-6400-510.04-55) and Water Main Replacement account (140-6400-510.04-52).

The majority of the change order amount was due to a block of water main replacement being added to the project. Initially this block wasn't scheduled for replacement, but due to several repairs it was decided to add it to the storm sewer project.

**V. ALTERNATIVES**

N/A

**VI. TIME CONSTRAINTS**

N/A

**VII. LIST OF ATTACHMENTS**

A. Final Payment Application