



TO: Mayor Shaun Sipma
Members of the City Council

FROM: Jason Sorenson, Assistant Director of Public Works

DATE: September 1, 2020

SUBJECT: 2019 STORM SEWER REHAB – FINAL PAYMENT (CITY PROJECT NO. 4390)

I. RECOMMENDED ACTION

- A. Recommend approval of final payment for the 2019 Storm Sewer Rehab Project to Basaraba Excavating in the amount of \$9,467.05.

II. DEPARTMENT CONTACT PERSONS

Dan Jonasson, Director of Public Works	857-4140
Jason Sorenson, Assistant Director of Public Works	857-4140

III. DESCRIPTION

- A. Background
The project consisted of improving conveyance by add some pipe and catch basins in a couple areas of town. There was also some ditch erosion repaired. The project was bid in April of 2019 and Unlimited Excavating submitted the low bid at \$362,044.97. Unlimited Excavating had troubles finishing a portion of the project, thus a subcontractor, Basaraba Excavating, was brought in to finish the project. Basaraba Excavating has completed the remaining portions of the project and any remaining punch list items.
- B. Proposed Project
N/A
- C. Consultant Selection
N/A

IV. IMPACT:

- A. Strategic Impact:
N/A
- B. Service/Delivery Impact:
N/A
- C. Fiscal Impact:
This project was budgeted in the 2019 Storm Sewer Department budget in the amount of \$400,000.

Project Costs

Engineer's Estimate:	\$370,459.70
Contractor's Bid:	\$362,044.97
<u>Net Change by Change Order:</u>	<u>\$ 49,012.64</u>
Total Project Cost:	\$411,057.61

V. ALTERNATIVES

N/A

VI. TIME CONSTRAINTS

N/A

VII. LIST OF ATTACHMENTS

- A. Final Pay Application
- B. Final Balancing Change Order