

PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
February 19, 2018	MOUSE RIVER ENHANCED FLOOD PROTECTION PROJECT (MREFPP)	Jason Westbrook

STATUS SUMMARY

This report provided an update of the project status for the different initiatives that the Barr Engineering Team has underway for the Souris River Joint Board (SRJB). This summaries activities that are included in the invoices that you will be considering at the next meeting as well as additional items to the date of this report.

PHASES 2 & 3

DESIGN, PERMITTING & CONSTRUCTION

- Received for 404, Sovereign Lands, and State Construction Permits
- Making arrangements for preconstruction meeting, reviewing RFI's from Wagner, evaluating construction schedule, contracting, and setting up tracking tools.
- Planning for groundbreaking ceremony.

MI-2A CONSTRUCTION (PERKETT DITCH IMPROVEMENTS)

- Final punch list items in spring

BURLINGTON

DESIGN & PERMITTING

- Evaluating alternative levee alignment around Sports Complex
- Working through real estate needs.
- Borrow site clearance.

FEASIBILITY STUDY WORK IN KIND

- Hydraulic modeling in support of plan optimization
- Geotechnical review of available information

- Preliminary layout of CP Rail bridge
- Coordination discussions with USACE

STARR

- Anticipate additional offers to be accepted in the coming weeks
- Two closings in February; three closings to be scheduled.
- Sent one additional land acquisition request to Ward County
- Developed Advertisement for Bids for Resale and Demo work.