



TO: Mayor Shaun Sipma
Members of the City Council

FROM: Stephen Joersz, PE, PTOE, Traffic Engineer

DATE: October 21, 2019

SUBJECT: 2019 PAVEMENT MARKINGS– FINAL PAYMENT (4442)

I. RECOMMENDED ACTION

1. Approve the final payment of \$55,815.99 to be paid to West River Striping Company.

II. DEPARTMENT CONTACT PERSONS

Lance Meyer, City Engineer	(701) 857-4100
Stephen Joersz, Traffic Engineer	(701) 857-4100

III. DESCRIPTION

A. Background

This is the annual maintenance project to stripe pavement markings throughout the City’s streets. This project maintains all pavement markings on the roads.

B. Proposed Project

Work for this project was completed in two rounds throughout the City’s right of way. The first round starting in June through July. The second round took place in late August through September.

C. Consultant Selection

N/A

IV. IMPACT:

A. Strategic Impact:

N/A

B. Service/Delivery Impact:

N/A

C. Fiscal Impact:

The project will be paid for with Traffic Department budgeted funds.

<u>Project Costs</u>	
Engineer’s Estimate	\$ 147,555.00
Contractor’s Low Bid	\$ 163,995.00
Contractor’s Low Bid with Work Change Directive	\$ 182,430.84
Final Construction Contract Cost	\$ 165,182.11
Thinner, Paint, Markings Line Item Budget	\$ 183,666.00

The final cost of the overall project was approximately 1.01% over original bid price. But 9.45% under the original bid price when factoring in the work change directive that added additional crosswalk markings. As a whole, the 2019 Pavement Markings project was 10.01% under the line item budget.

V. ALTERNATIVES

A. N/A

VI. TIME CONSTRAINTS

A. None except timely payment to contractor for services provided.

VII. LIST OF ATTACHMENTS

A. Contractor's Application for Payment No. 2-Final