



**TO:** Mayor Shaun Sipma  
Members of the City Council

**FROM:** Emily Huettl, PE, Assistant City Engineer

**DATE:** November 18, 2019

**SUBJECT:** 2019 STREET PATCHING – PHASE 2 – FINAL PAYMENT (4380.1)

**I. RECOMMENDED ACTION**

1. Approve the final payment of \$61,757.21 to be paid to Bechtold Paving, Inc.

**II. DEPARTMENT CONTACT PERSONS**

Lance Meyer, City Engineer	(701) 857-4100
Emily Huettl, Assistant City Engineer	(701) 857-4100

**III. DESCRIPTION**

A. Background

This is an annual maintenance project to patch and repair pavement surfaces that have failed or are showing distresses. Repairing failed and distressed pavement prolongs the lifespan of the road.

B. Proposed Project

N/A

C. Consultant Selection

N/A

**IV. IMPACT:**

A. Strategic Impact:

N/A

B. Service/Delivery Impact:

N/A

C. Fiscal Impact:

The project was paid for with budgeted Street Department funds.

Project Costs

Engineer's Estimate	\$ 289,445.90
Contractor's Low Bid	\$ 269,500.85
Contractor's Low Bid with Change Orders	\$ 264,354.31
Final Construction Contract Cost	\$ 264,354.32

The final cost of the overall project was approximately 1.91% under original bid price.

**V. ALTERNATIVES**

A. N/A

**VI. TIME CONSTRAINTS**

A. Approving the final application for payment will allow payment to the Contractor in a timely manner.

**VII. LIST OF ATTACHMENTS**

A. Contractor's Application for Payment No. 5 – Final