
Date of Issuance: 6/27/18	Effective Date: 6/27/18
Owner: City of Minot	Owner's Contract No.: 4313
Contractor: Wagner Construction Inc. dba Wagner Place	Contractor's Project No.:
Engineer: City of Minot	Engineer's Project No.:
Project: 2018 Sanitary Sewer Rehabilitation	Contract Name:

The Contract is modified as follows upon execution of this Change Order:

Description:

Sewer Later Removals

- 4. Remove and Replace Curb and Gutter - 292 LF to 0 LF
- 5. Remove and Replace 4" Concrete Sidewalk - 110 SY to 0 SY
- 7. 4" SCH-40 Sewer Lateral - 600 LF to 284 LF
- 14. Seeding (Hydro-mulch) - 1 LS to 0 LS

Due to Field Conditions, it was determined that Wagner Construction was to stop removal of all sanitary sewer service laterals prior the curb and gutter on the east side of the road to prevent damage to power cables connecting street lights in the boulevards. Based on field conditions, removals were stopped prior to the existing water main on the west side of the road because the laterals had been repaired with PVC during a water main replacement in 2006. With no boulevard work required, no seeding will be paid on this project.

Asphalt Removal

- 3. Remove Bituminous Pavement - 1636 SY to 1705 SY
- 12. Aggregate Base - CL 5 - 863 TN to 920 TN

Additional Pavement was required to be removed to complete removals of 4" Sewer laterals. This required addition aggregate base import.

Imported Backfill

- 6. Imported Backfill - 60 CY to 0 CY

No imported backfill was required on this project.



Pavement Thickness

- 13. Hot Bituminous Pavement CL 29, 3.5" - 331 TN to 0 TN
- CO1 Full Depth Bituminous Removal - 0 SY to 1800 SY
- CO1 Hot Bituminous Pavement CL 29, 3.5" - 0 SY to 3505 SY

During construction, the existing pavement cross section was found to be less than City Specifications. It was agreed that due to other project costs being eliminated, the road was to be brought up to City Specifications of 10" of gravel base and 3.5" of Bituminous Pavement.

Attachments: Contractors Payment Application

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price: \$ <u>275,866.00</u>	Original Contract Times: Substantial Completion: <u>August 7, 2018</u> Ready for Final Payment: <u>August 31, 2018</u> days or dates
[Increase] [Decrease] from previously approved Change Orders No. ___ to No. ___: \$ _____	[Increase] [Decrease] from previously approved Change Orders No. ___ to No. ___: Substantial Completion: _____ Ready for Final Payment: _____ days
Contract Price prior to this Change Order: \$ _____	Contract Times prior to this Change Order: Substantial Completion: _____ Ready for Final Payment: _____ days or dates
[Increase] [Decrease] of this Change Order: \$ <u>2103.50</u>	[Increase] [Decrease] of this Change Order: Substantial Completion: _____ Ready for Final Payment: _____ days or dates
Contract Price incorporating this Change Order: \$ <u>277,969.50</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>August 7, 2018</u> Ready for Final Payment: <u>August 31, 2018</u> days or dates

<p>RECOMMENDED:</p> <p>By: _____ Engineer (if required)</p> <p>Title: _____</p> <p>Date: _____</p>	<p>ACCEPTED:</p> <p>By:  Owner (Authorized Signature)</p> <p>Title: <u>Asst. Director of PW</u></p> <p>Date: <u>7/18/18</u></p>	<p>ACCEPTED:</p> <p>By:  Contractor (Authorized Signature)</p> <p>Title: <u>PM</u></p> <p>Date: <u>7.16.18</u></p>
--	---	--

Approved by Funding Agency (if applicable)

By: _____ Date: _____

Title: _____